

System Verification Checklist

(Project)

System: Hydronic Accessories **Tag:**

Service:

| Installation Check | Specified | Provided | Initials | Date | IC |
|--------------------------------|-----------|----------|----------|------|----|
| Air Separator | | | | | |
| Domestic Make-Up Water | Yes | | | | MC |
| Reducing Valve w/ Check Valve | Yes | | | | MC |
| Air Vent (High Capacity Float) | Yes | | | | MC |
| Inlet Connection From System | Yes | | | | MC |
| Outlet to Pump Inlet | Yes | | | | MC |
| Expansion Tank | | | | | |
| Pre-Charge Connection | Yes | | | | MC |
| Relief Plug | Yes | | | | MC |
| Factory Pressurized | Yes | | | | MC |
| Automatic Air Vent | Yes | | | | MC |
| Pressure Gauge | Yes | | | | MC |
| Isolation Valve | Yes | | | | MC |
| Drain Valve | Yes | | | | MC |

| |
|-----------------|
| Remarks: |
| |
| |
| |
| |