

System Verification Checklist

(Project)

System: **Lighting Controls**

Serving: **Dining and Kitchen**

<i>Installation Check</i>	<i>Specified</i>	<i>Provided</i>	<i>Initials</i>	<i>Date</i>	<i>IC</i>
Zone 1 Dining Area B 112					
() fixtures installed/wired					
() ballasts wired to HM3-13					
(1) single pole switch installed/wired					
(1) single pole switch outside Rm. 129					
Zone 2 West Entry Alcove					
() fixtures installed/wired					
() ballast wired to					
Photocell installed/wired					
Photocell located per design					
Zone 3 Dish Washing 109					
() fixtures installed/wired					
() ballast wired to					
(1) single pole switch installed/wired					
(1) single pole switch at Rm. 109					
Zone 4 East Entry Alcove					
() fixtures installed/wired					
() ballast wired to					
Photocell installed/wired					
Photocell located per design					
Zone 5 Dining Area E 107					
() fixtures installed/wired					
() ballasts wired to HM3-17					
(1) single pole switch installed/wired					
(1) single pole switch outside Rm. 129					
Zone 6 Tray Return Area					
() fixtures installed/wired					
() ballasts wired to HM3-15					
(1) single pole switch installed/wired					
(1) single pole switch outside Rm. 129					

<i>Remarks:</i>

"This System Verification Checklist document represents FCG's standard test protocol, basic functional test, and FCG's best understanding of the designed sequence of operation. This document DOES NOT define design intent, supersede contract documents, or direct means and methods."