

Functional Performance Test

(Project)

System: Lab. Exhaust Fan

Tag:

Service:

<i>Functional Performance Test</i>	<i>P</i>	<i>F</i>	<i>Remarks</i>
Stop EF through controls			
Isolation damper closed			
Bypass dampers closed			
SF stop			
RF stop			
LEF stop			
DDC Alarm			
No counter-rotation freewheeling			
Drive Isolation damper open/closed			
Drive Bypass damper open/closed			
Start EF through controls			
Isolation damper open			
Bypass dampers open			
LEF start			
LEF start			
SF start			
RF start			
Bypass dampers maintain duct s.p.			

<i>Remarks: P=Pass, F=Fail, *=Corrective Action Required</i>