

System Verification Checklist

(Project)

System: Exhaust Fan

Tag:

Service:

Installation Check	Specified	Provided	Initials	Date	IC
Exhaust Fan					
Identification Tag Installed	Yes				MC
Cleaned/Vacuumed	Yes				MC
Motorized BDD Installed	No	-----	-----	-----	-----
Gravity BDD Installed	Yes				MC
BDD Unobstructed	Yes				MC
Sheaves Alignment	Yes				MC
Belt Tension	Yes				MC
Lubrication	Yes				MC
Service Access	Yes				MC
Volume Control					
Rheostat	No	-----	-----	-----	-----
Adjustable Motor Sheave	Yes				MC
Electrical					
Motor Wired	Yes				EC
Starter	No	-----	-----	-----	-----
Overloads	No	-----	-----	-----	-----
Thermally Protected Motor	Yes				MC
Thermally Protected Motor	Yes				MC
Controls					
Occupied / Unoccupied	Yes				CIC
Thermostat Operation	Yes				CIC
Two Speed Operation	No	-----	-----	-----	-----

Remarks: