

## Functional Performance Test

### (Project)

System: **Domestic Hot Water Heaters** Tag: **WH-1, WH-2, WH-3, WH-4, WH-5, and WH-6**

<i>Functional Performance Check</i>	<i>Pass</i>	<i>Fail</i>	<i>Remarks:</i>
<b>Men Restroom 128 Sink #1</b>			
Check for operational user valves			
Check for operational shut-off			
Hot water achieved when valve opened			
HW temp. does not exceed 140°F			
<b>Men Restroom 128 Sink #2</b>			
Check for operational user valves			
Check for operational shut-off			
Hot water achieved when valve opened			
HW temp. does not exceed 140°F			
<b>Women Restroom 127 Sink #1</b>			
Check for operational user valves			
Check for operational shut-off			
Hot water achieved when valve opened			
HW temp. does not exceed 140°F			
<b>Women Restroom 127 Sink #2</b>			
Check for operational user valves			
Check for operational shut-off			
Hot water achieved when valve opened			
HW temp. does not exceed 140°F			
<b>Meal Replacement Room 121</b>			
Check for operational user valves			
Check for operational shut-off			
Hot water achieved when valve opened			
HW temp. does not exceed 140°F			
<b>Kitchen 132 Sink #1</b>			
Check for operational user valves			
Check for operational shut-off			
Hot water achieved when valve opened			
HW temp. does not exceed 140°F			
<b>Kitchen 132 Sink #1</b>			
Check for operational user valves			
Check for operational shut-off			
Hot water achieved when valve opened			

<i>Remarks: P=Pass, F=Fail, *=Corrective Action Required</i>

## Functional Performance Test

System: **Domestic Hot Water Heaters** Tag: **WH-1, WH-2, WH-3, WH-4, WH-5, and WH-6**

<i>Functional Performance Check</i>	<i>Pass</i>	<i>Fail</i>	<i>Remarks:</i>
<b>Kitchen 132 Sink #1 [continued]</b>			
HW temp. does not exceed 140°F			
<b>Kitchen 132 Sink #2</b>			
Check for operational user valves			
Check for operational shut-off			
Hot water achieved when valve opened			
HW temp. does not exceed 140°F			
<b>Kitchen 132 Sink #3</b>			
Check for operational user valves			
Check for operational shut-off			
Hot water achieved when valve opened			
HW temp. does not exceed 140°F			
<b>Kitchen 132 Sink #4</b>			
Check for operational user valves			
Check for operational shut-off			
Hot water achieved when valve opened			
HW temp. does not exceed 140°F			
<b>Kitchen 132 Sink #5</b>			
Check for operational user valves			
Check for operational shut-off			
Hot water achieved when valve opened			
HW temp. does not exceed 140°F			
<b>Kitchen 132 Sink #6</b>			
Check for operational user valves			
Check for operational shut-off			
Hot water achieved when valve opened			
HW temp. does not exceed 140°F			
<b>Prep Line Sink #1</b>			
Check for operational user valves			
Check for operational shut-off			
Hot water achieved when valve opened			
HW temp. does not exceed 140°F			

<i>Remarks: P=Pass, F=Fail, *=Corrective Action Required</i>