

Functional Performance Test

(Project)

System: **Lighting Controls**

Serving: **Dining and Kitchen**

<i>Functional Performance Check</i>	<i>Pass</i>	<i>Fail</i>	Remarks:
Zone 1 Dining Area B 112			
Verify switch location			
Verify switch ON/OFF function			
Lights illuminate			
Lighting circuit is identified			
Lighting panel is labeled as required			
Zone 2 West Entry Alcove			
Verify photocell location			
Verify photocell ON/OFF function			
Lights illuminate			
Lighting circuit is identified			
Lighting panel is labeled as required			
Zone 3 Dish Washing 109			
Verify switch location			
Verify switch ON/OFF function			
Lights illuminate			
Lighting circuit is identified			
Lighting panel is labeled as required			
Zone 4 East Entry Alcove			
Verify photocell location			
Verify photocell ON/OFF function			
Lights illuminate			
Lighting circuit is identified			
Lighting panel is labeled as required			
Zone 5 Dining Area E 107			
Verify photocell location			
Verify photocell ON/OFF function			
Lights illuminate			
Lighting circuit is identified			
Lighting panel is labeled as required			

Number	Date	Remark
1		Record participants and date
2		
3		
4		
5		

"This Functional Performance Test document represents FCG's standard test protocol, basic functional test, and FCG's best understanding of the designed sequence of operation. This document DOES NOT define design intent, supersede contract documents, or direct means and methods."