

System Verification Checklist

(Project)

System: **Exhaust Fan**

Tag:

Service:

Installation Check	Specified	Provided	Initials	Date	IC
Exhaust Fan					
Identification Tag Installed	Reference				MC
Cleaned/Vacuumed	Reference				MC
Motorized BDD Installed	No	-----	-----	-----	-----
Gravity BDD Installed	Reference				MC
BDD Unobstructed	Reference				MC
Sheaves Alignment	Reference				MC
Belt Tension	Reference				MC
Lubrication	Reference				MC
Service Access	Reference				MC
Volume Control					
Rheostat	No	-----	-----	-----	-----
Adjustable Motor Sheave	Reference				MC
Electrical					
Motor Wired	Reference				EC
Starter	No	-----	-----	-----	-----
Overloads	No	-----	-----	-----	-----
Thermally Protected Motor	Reference				MC
Thermally Protected Motor	Reference				MC
Controls					
Occupied / Unoccupied	Reference				CC
Thermostat Operation	Reference				CC
Two Speed Operation	No	-----	-----	-----	-----

Remarks:

"This System Verification Checklist document represents FCG's standard test protocol, basic functional test, and FCG's best understanding of the designed sequence of operation. This document DOES NOT define design intent, supersede contract documents, or direct means and methods."