

System Verification Checklist

(Project)

System: **Lighting Controls**

Serving: **Dining and Kitchen**

<i>Installation Check</i>	<i>Specified</i>	<i>Provided</i>	<i>QC</i>	<i>QA</i>	<i>CA</i>
Zone 1 Dining Area B 112					
() ___ fixtures installed/wired					
() ___ ballasts wired to HM3-13					
(1) single pole switch installed/wired					
(1) single pole switch outside Rm. 129					
Zone 2 West Entry Alcove					
() ___ fixtures installed/wired					
() ___ ballast wired to _____					
Photocell installed/wired					
Photocell located per design					
Zone 3 Dish Washing 109					
() ___ fixtures installed/wired					
() ___ ballast wired to _____					
(1) single pole switch installed/wired					
(1) single pole switch at Rm. 109					
Zone 4 East Entry Alcove					
() ___ fixtures installed/wired					
() ___ ballast wired to _____					
Photocell installed/wired					
Photocell located per design					
Zone 5 Dining Area E 107					
() ___ fixtures installed/wired					
() ___ ballasts wired to HM3-17					
(1) single pole switch installed/wired					
(1) single pole switch outside Rm. 129					
Zone 6 Tray Return Area					
() ___ fixtures installed/wired					
() ___ ballasts wired to HM3-15					
(1) single pole switch installed/wired					
(1) single pole switch outside Rm. 129					

<i>Remarks:</i>