

System Verification Checklist

Project Name

System: **Hydronic Pump**

Tag:

Service: **System/Area Served**

Installation Check	Specified	Provided	Initials	Date	IC
Pump					
Identification Tag Installed	Yes				MC
Butterfly Valve (Suction)	Yes				MC
Butterfly Valve (Discharge)	Yes				MC
Flexible Connection (Suction)	Yes				MC
Flexible Connection (Discharge)	Yes				MC
Suction Diffuser (Suction)	Yes				MC
Check Valve (Discharge)	Yes				MC
Pressure Gauge	Yes				MC
Drain Valve with Hose / Cap	Yes				MC
Service Access	Yes				MC
Electrical					
Motor Wired	Yes				EC
VFD Wired	Yes				EC
Thermal Overload Protection	Yes				EC
Controls					
VFD Installed	Yes				TCC
DPS Wired	Yes				TCC
DDC Programmed	Yes				TCC

Remarks: