

Functional Performance Test

(Project)

System: **Lab. Exhaust Fan**

Tag:

Service:

<i>Functional Performance Test</i>	<i>P</i>	<i>F</i>	<i>Remarks</i>
Stop EF Through Controls			
Isolation damper closed			
Bypass dampers closed			
SF stop			
RF stop			
LEF stop			
DDC Alarm			
No counter-rotation freewheeling			
Drive Isolation damper open/closed			
Drive Bypass damper open/closed			
Start EF Through Controls			
Isolation damper open			
Bypass dampers open			
LEF start			
LEF start			
SF start			
RF start			
Bypass dampers maintain duct s.p.			

Number	Date	Remark
1		Record participants and date
2		
3		
4		
5		
6		

“This Functional Performance Test document represents FCG's standard test protocol, basic functional test, and FCG's best understanding of the designed sequence of operation. This document DOES NOT define design intent, supersede contract documents, or direct means and methods.”